

Prepare for Delivery and Set of the Modules:

1. Prepare secured area for storing carriers between delivery and set.
2. Prepare site for Module delivery and set:
 - 2.1 Removed all overhead obstructions including, but not limited to: overhead utilities, signs, and trees.
 - 2.2 Widen accessway if necessary, including increasing the radii of curves to allow transports access to the site.
 - 2.3 Eliminate all high curbs, ditched and steep grades.
 - 2.4 Remove all ground obstacles, including fill.
 - 2.5 Provide a compact, level, firm base for carriers and crane to maneuver and set, adding extra gravel if necessary:
 - 2.5.1. along the accessway,
 - 2.5.2 where the crane and modules are to be positioned during set,
 - 2.5.3 where the carriers and crane are to be stored, and
 - 2.5.4 where the empty stacked carriers are stored.
3. Prepare secured area for storing empty carriers, earth moving machinery, the crane, etc.
4. Provide site security with the understanding the Modules, carriers and crane will be left overnight.
5. Prepare for storage and inventorying of unit keys.
6. Note: underground utilities must not impede All American operations and ALL must make All American aware of underground utility locations prior to delivery and commencement of set operations.



Delivery and Set:

1. Complete Delivery check-off sheets and Punch Lists as required. Supply bulldozer or track-hoe and insured operator as required if shuttle truck or crane cannot be positioned under their own power.
2. Assist in correcting any unforeseen site problems with locating and maneuvering modules and crane.
3. Institute weather related procedures as necessary; i.e. snow removal, etc.
4. Provide a representative at the site during set operations to handle any contingencies.